CERTIFIED LEAKAGE REPORT

med for:

Phone: (206) 713 5881

Aeroseal Case ID: 5768
Hardware: Homeseal Connect
Technician Name: Rolando Albelo
Date: 3/31/2026

Square Footage of Residence: 2103.0 ft²
Fan Capacity: 2000.0 CFM
System Description: Package Heatpump
Injection Description WYE Kit/Register Injection
Area Served by Air Handler: 2103.0 ft²
Duct Type: Supply

Initial Leakage

360.8 CFM@25Pa = 68.2 Sq.In

Equivalent to throwing
361 basketballs of air outside of
your conditioned space every minute



Final Leakage

12.3 CFM@25Pa = 2.3 Sq.In

Equivalent to throwing
12 basketballs of air outside of
your conditioned space every minute

Leakage - 18.0 %
System Capacity - 82.0%



96.6%
Improvement



Leakage - 0.6 %
System Capacity - 99.4%

Going Beyond Any Other Energy Reduction Service

Improved Indoor Air Quality

Improved Efficiency

Increased Home Comfort

Scan for more details

Aeroseal
aeroseal.com
877-FIX-DUCT
info@aeroseal.com

Duct sealing performed by:

,
Phone:

Aeroseal process uses DuctSeal LT sealant that is certified to meet requirements listed in UL 1381 standard - "Outline of investigation for Aerosol Duct Sealant"